EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Rangamandira at Bagalagunte (Near Maramma temple) in Ward No 14 Bagalagunte
2	Amount of Work Portion	495716.00
3	Estimated cost	5.00 Lakhs
4	Name of contractor	KRIDL
5	Agreement No	EE/DD/AGM/386/2014-15, Dt.31.03.2015
6	NO and Date under which work order issued	EE/DD/WO/386/2014-15, Dt.31.03.2015
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	–
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work Carried out by the contractor during the original period stipulated in the contract	90 days
12	work Carried out during 1st extension.	–
13	work Carried out during 2nd extension.	–
14	Time now applied for	1065 days
15	Date of recommending time limit applied for	
16	whether the original application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	–
18	Probable time required for completion of remaining work	–
19	Cost of work charged establishment charged on the work after the expairy of original period	–
20	Whether notice as per clause of contract has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	ಸ್ಥಳದ ಬಗ್ಗೆ ತಕರಾರು ಇದ್ದು, ಬಾಗಲಗುಂಟೆ ಗ್ರಾಮಸ್ಥರ ತೀರ್ಮಾನ ತಡವಾದ್ದರಿಂದ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ವಿಳಂಬವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ದಂಡವಿಲ್ಲದೆ ಬಿಲ್ ಪಾವತಿಸಲು ಶಿಫಾರಸ್ಸು ಮಾಡಿದೆ.
22	Remarks of the EE with the daily rate of penalty proposed	–

ASSISTANT ENGINEER
Ward No 14

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

8/5/18